

## City of Redlands: Municipal Utilities & Engineering Department 35 Cajon Street, Suite 15A, Redlands, CA 92373 (909) 798-7698

### PMP 2023 Street Resurfacing Project

City Engineer: Goutam DobeyCity Inspector: Daniel MurbargerPhone: (909) 435-7431 (Cell)Phone: (909) 437-8440 (Cell)

Email: gdobey@cityofredlands.org Email: dmurbarger@cityofredlands.org

#### **PROJECT DETAILS**

### Contractor: Matich Corporation

**Description**: This project will resurface approximately twenty-five (25) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.

Start Date: 02/20/2024

Anticipated End Date: June 2024

Work Schedule: M-F (7am - 4PM) excluding City

recognized holidays.

# CONSTRUCTION PROGRESS 32% 68% Uncompleted

### **Project Updates & Issues**

This week, the Contractor will be cement treating the subgrade of the following pulverized streets:

Buckingham Dr, Sophia Ct, Michael Ct, Crestview Rd, Wimbleton Dr, and Camelot Dr. After cement treatment, these streets will be paved. Striping and pavement markings for recently paved streets are continuing to be painted. Weedkilling has started in preparation for the streets that will be slurry sealed.

### 2-Week Look Ahead

The process of pulverization, grading, cement treating, and paving will take about 2-3 weeks to complete. The Contractor will continue pulverization on the following streets this week and into next week: Edgemont Dr, Fairmont Dr, and Verde Vista Dr. The preparation of the streets that are to be slurry sealed will continue with the next step in the process which is crack sealing/filling.

### **Current Construction Process**

There is a variety of work currently being done throughout the City associated with this project.

Residents should expect minor delays. Drivers should adhere to posted signs and use proper precautions. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



Cement treatment of subgrade on Buckingham Dr

ADDITIONAL INFORMATION

BUDGET TRACKING		
Project Cost:	\$	4,381,606.00
Approved Change Orders	\$	-
Total Contract Value	\$	4,381,606.00
Expended to Date:	\$	944,606.30
Balance:	\$	3,436,999.70

Register for the distribution list to receive regular updates by sending an email to:

MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

https://www.cityofredlands.org/node/3710