



City of Redlands: Municipal Utilities & Engineering Department
 35 Cajon Street, Suite 15A, Redlands, CA 92373
 (909) 798-7698

PMP 2023 Street Resurfacing Project


City Engineer: Goutam Dobey
Phone: (909) 435-7431 (Cell)
Email: gdobey@cityofredlands.org

City Inspector: Daniel Murbarger
Phone: (909) 437-8440 (Cell)
Email: dmurbarger@cityofredlands.org

PROJECT DETAILS

Contractor: Matich Corporation
Description: This project will resurface approximately twenty-five (25) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.
Start Date: 02/20/2024
Anticipated End Date: June 2024
Work Schedule: M-F (7am - 4PM) excluding City recognized holidays.

CONSTRUCTION PROGRESS



Project Updates & Issues

Slurry seal operations are beginning on the following streets: San Jacinto St, Laurel Ave, Dale Ln, Hamlin Pl, Brookdale Dr, Nanette St, Cimarron Ct, Cimarron Dr, Palm Ave, Herrington Dr, Rainbow Ln, Central Ave, and Independence Ave, Alta St, San Juan Ave, San Marcos Ave, and University St. Cement treatment of subgrade will proceed on Edgemont Dr, Fairmont Dr, and Verde Vista Dr.

2-Week Look Ahead

The process of pulverization, grading, cement treating, and paving will take about 2-3 weeks to complete. Slurry seal operations will begin on the following streets: Clay St, Kirby Ct, Church St, Pennsylvania Ave, Dearborn Ave, Independence Ave, Central Ave, Parkwood Dr, Norwood St, Roma St, Parker Ct, Laurel Ave, Bella Vista Ct, Juniper Ct, Evergreen Ct, Coronado Dr, Bermuda Dr, and Evreron Ct.

Current Construction Process

There is a variety of work currently being done throughout the City associated with this project. Residents should expect minor delays. Drivers should adhere to posted signs and use proper precautions. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



Cement treatment of subgrade on Manzanita Rd.

BUDGET TRACKING

Project Cost:	\$	4,381,606.00
Approved Change Orders	\$	-
Total Contract Value	\$	4,381,606.00
Expended to Date:	\$	944,606.30
Balance:	\$	3,436,999.70

ADDITIONAL INFORMATION

Register for the distribution list to receive regular updates by sending an email to:
MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://www.cityofredlands.org/node/3710>